

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 26)**

Water Level of the accumulated water (at 7:00 on February 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,868 mm (13 mm increase since 7:00 on February 25)	O.P.+ 2,502 mm (17 mm increase since 7:00 on February 25)	—
	Water level of Turbine Building	O.P.+ 2,497 mm (4 mm increase since 7:00 on February 25)	O.P.+ 2,657 mm (49 mm decrease since 7:00 on February 25)	O.P.+ 2,589 mm (70 mm increase since 7:00 on February 25)	O.P.+ 2,545 mm (No change since 7:00 on February 25)
	Water level of Reactor Building	O.P.+ 4,076 mm (15 mm increase since 7:00 on February 25)	O.P.+ 2,775 mm (38 mm decrease since 7:00 on February 25)	O.P.+ 2,596 mm (65 mm increase since 7:00 on February 25)	O.P.+ 2,558 mm (4 mm decrease since 7:00 on February 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,618 mm (Increase from initial level:5,835 mm, 98 mm increase since 7:00 on February 25) O.P.+ 3,061 mm (Increase from initial level:3,787 mm, 92 mm increase since 7:00 on February 25) O.P.+ 4,341 mm (Water level from floor:545 mm, 2 mm increase since 7:00 on February 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:32 on February 25)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:39 on February 23)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on February 25 to 15:00 on February 25)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 15:46 on February 25 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:25 on February 19 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 10:28 AM on February 23 to 9:49 AM on February 25, the accumulated water in Unit 2 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). Since 10:32 AM on the same day, the accumulated water in Unit 2 Turbine Building basement was transferred to Unit 3 Turbine Building basement. *2 At 3:41 PM on February 25, the Cesium Adsorption Apparatus was restarted after absorbance tower replacement, and the steady flow rate was achieved at 3:46 PM.				

※ For quick publication of the data of water level, values are provided as reference values.