

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 28)**

Water Level of the accumulated water (at 7:00 on February 28)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,898 mm (13 mm increase since 7:00 on February 27)	O.P.+ 2,599 mm (11 mm increase since 7:00 on February 27)	—
	Water level of Turbine Building	O.P.+ 2,510 mm (5 mm increase since 7:00 on February 27)	O.P.+ 2,670 mm (62 mm increase since 7:00 on February 27)	O.P.+ 2,602 mm (38 mm decrease since 7:00 on February 27)	O.P.+ 2,589 mm (15 mm increase since 7:00 on February 27)
	Water level of Reactor Building	O.P.+ 4,100 mm (1 mm increase since 7:00 on February 27)	O.P.+ 2,743 mm (1 mm increase since 7:00 on February 27)	O.P.+ 2,624 mm (37 mm decrease since 7:00 on February 27)	O.P.+ 2,590 mm (15 mm increase since 7:00 on February 27)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,705 mm (Increase from initial level:5,922 mm, 41 mm increase since 7:00 on February 27) O.P.+ 3,073 mm (Increase from initial level:3,799 mm, 5 mm increase since 7:00 on February 27) O.P.+ 4,343 mm (Water level from floor:547 mm, 2 mm increase since 7:00 on February 27)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (From 10:32 on February 25 to 9:57 on February 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:39 on February 23)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on February 27 to 15:00 on February 27)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 15:46 on February 25 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:25 on February 19 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.