

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 20)**

Water Level of the accumulated water (at 7:00 on March 20)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,270 mm (8 mm decrease since 7:00 on March 19)	O.P.+ 2,803 mm (No change since 7:00 on March 19)	—
	Water level of Turbine Building	O.P.+ 2,585 mm (37 mm increase since 7:00 on March 19)	O.P.+ 2,605 mm (5 mm decrease since 7:00 on March 19)	O.P.+ 2,851 mm (3 mm decrease since 7:00 on March 19)	O.P.+ 2,812 mm (19 mm increase since 7:00 on March 19)
	Water level of Reactor Building	O.P.+ 4,506 mm (10 mm increase since 7:00 on March 19)	O.P.+ 2,727 mm (2 mm increase since 7:00 on March 19)	O.P.+ 2,907 mm (2 mm increase since 7:00 on March 19)	O.P.+ 2,779 mm (17 mm increase since 7:00 on March 19)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,313 mm (Increase from initial level:5,530 mm, 39 mm decrease since 7:00 on March 19) O.P.+ 3,210 mm (Increase from initial level:3,936 mm, 175 mm decrease since 7:00 on March 19) O.P.+ 4,398 mm (Water level from floor:602 mm, 1 mm increase since 7:00 on March 19)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:25 on March 2)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building / High Temperature Incinerator Building) Currently being transferred (Since 10:38 on March 19)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on March 19 to 15:00 on March 19)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:37 on March 19 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 13:56 on March 9 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.