

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 16)**

|   |  |   |  |  |  |
|---|--|---|--|--|--|
| Water Level of the accumulated water<br>(at 7:00 on April 16) |  | Unit 1  | Unit 2   | Unit 3   | Unit 4   |
|   | Water level of Vertical Shaft  | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)   | O.P.+ 1,694 mm<br>(63 mm increase since 7:00 on April 15)  | O.P.+ 2,795 mm<br>(4 mm increase since 7:00 on April 15)   | —  |
|   | Water level of Turbine Building  | O.P.+ 2,621 mm<br>(4 mm increase since 7:00 on April 15)  | O.P.+ 2,709 mm<br>(1 mm decrease since 7:00 on April 15)   | O.P.+ 2,737 mm<br>(28 mm decrease since 7:00 on April 15)  | O.P.+ 2,741 mm<br>(7 mm decrease since 7:00 on April 15) |
|   | Water level of Reactor Building  | O.P.+ 4,670 mm<br>(56 mm increase since 7:00 on April 15)   | O.P.+ 2,833 mm<br>(11 mm decrease since 7:00 on April 15)  | O.P.+ 2,762 mm<br>(40 mm decrease since 7:00 on April 15)  | O.P.+ 2,742 mm<br>(4 mm decrease since 7:00 on April 15) |
|   | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building   | O.P.+ 4,485 mm (Increase from initial level:5,702 mm, 9 mm increase since 7:00 on April 15)<br>O.P.+ 2,641 mm (Increase from initial level:3,367 mm, 360 mm increase since 7:00 on April 15)<br>O.P.+ 4,438 mm (Water level from floor:642 mm, 6 mm increase since 7:00 on April 15) |  |  |
| Situation of transfer of the accumulated water                |  | Unit 1  | Unit 2   | Unit 3   | Unit 4   |
|   |  | Basement of Unit 1 Turbine Building<br>→<br>Currently being transferred<br>(Since 5:53 on April 16)   | Basement of Unit 2 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred<br>(Since 10:49 on April 14)   | Basement of Unit 3 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred<br>(Since 11:34 on April 14) | —  |
|   |  | Unit 5 and 6  |  |  |  |
|   |  | —   |  |  |  |
| Operation condition of water treatment facility               |  | Cesium Adsorption Apparatus: Since 9:52 on April 12   Suspended<br>2nd Cesium Adsorption Apparatus (Sarry): Since 22:08 on April 14   In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |  |  |  |
| Notes   |  |   |  |  |  |

※ For quick publication of the data of water level, values are provided as reference values.