Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 18)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on April 18)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,785 mm (41 mm increase since 7:00 on April 17)	O.P.+ 1,810 mm (No change since 7:00 on April 17)	_
	Water level of Turbine Building	O.P.+ 2,627 mm (94 mm increase since 7:00 on April 17)	O.P.+ 2,777 mm (71 mm increase since 7:00 on April 17)	O.P.+ 2,760 mm (45 mm increase since 7:00 on April 17)	O.P.+ 2,723 mm (8 mm decrease since 7:00 on April 17)
	Water level of Reactor Building	O.P.+ 4,723 mm (9 mm increase since 7:00 on April 17)	O.P.+ 2,844 mm (32 mm increase since 7:00 on April 17)	O.P.+ 2,782 mm (46 mm increase since 7:00 on April 17)	O.P.+ 2,726 mm (8 mm decrease since 7:00 on April 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature	O.P.+ 4,498 mm (Increase from initial level:5,715 mm, 5 mm increase since 7:00 on April 17)		
		Incinerator Building On-site Bunker Building	O.P.+ 2,585 mm (Increase from initial level:3,311 mm, 479 mm decrease since 7:00 on April 17) O.P.+ 4,442 mm (Water level from floor:646 mm, 1 mm increase since 7:00 on April 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 10:49 on April 14 to 10:25 on April 17)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 11:34 on April 14 to 9:50 on April 17)	_
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on April 17 to 15:00 on April 17)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:52 on April 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 22:08 on April 14 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					