

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 21)**

Water Level of the accumulated water (at 7:00 on April 21)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,890 mm (34 mm increase since 7:00 on April 20)	O.P.+ 1,804 mm (2 mm decrease since 7:00 on April 20)	—
	Water level of Turbine Building	O.P.+ 2,676 mm (3 mm increase since 7:00 on April 20)	O.P.+ 2,793 mm (12 mm decrease since 7:00 on April 20)	O.P.+ 2,790 mm (37 mm decrease since 7:00 on April 20)	O.P.+ 2,758 mm (11 mm increase since 7:00 on April 20)
	Water level of Reactor Building	O.P.+ 4,682 mm (25 mm decrease since 7:00 on April 20)	O.P.+ 2,904 mm (15 mm decrease since 7:00 on April 20)	O.P.+ 2,823 mm (34 mm decrease since 7:00 on April 20)	O.P.+ 2,749 mm (11 mm increase since 7:00 on April 20)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,557 mm (Increase from initial level:5,774 mm, 134 mm decrease since 7:00 on April 20) O.P.+ 1,750 mm (Increase from initial level:2,476 mm, 236 mm increase since 7:00 on April 20) O.P.+ 4,447 mm (Water level from floor:651 mm, 2 mm increase since 7:00 on April 20)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Currently being transferred (Since 5:53 on April 21)	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:06 on April 19 to 10:07 on April 20)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Transfer Completed (From 10:46 on April 19 to 10:09 on April 20)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on April 20 to 15:00 on April 20)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:16 on April 20 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 22:08 on April 14 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 11:42 AM on April 20, the accumulated water in Unit 2 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). At 11:38 AM on the same day, the accumulated water in Unit 3 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building).				

※ For quick publication of the data of water level, values are provided as reference values.