

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 24)**

Water Level of the accumulated water (at 7:00 on April 24)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,937 mm (4 mm decrease since 7:00 on April 23)	O.P.+ 1,790 mm (4 mm decrease since 7:00 on April 23)	—
	Water level of Turbine Building	O.P.+ 2,690 mm (20 mm increase since 7:00 on April 23)	O.P.+ 2,758 mm (No change since 7:00 on April 23)	O.P.+ 2,706 mm (25 mm decrease since 7:00 on April 23)	O.P.+ 2,732 mm (16 mm decrease since 7:00 on April 23)
	Water level of Reactor Building	O.P.+ 4,621 mm (14 mm decrease since 7:00 on April 23)	O.P.+ 2,853 mm (6 mm decrease since 7:00 on April 23)	O.P.+ 2,724 mm (28 mm decrease since 7:00 on April 23)	O.P.+ 2,733 mm (12 mm decrease since 7:00 on April 23)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,036 mm (Increase from initial level:5,253 mm, 160 mm decrease since 7:00 on April 23) O.P.+ 3,342 mm (Increase from initial level:4,068 mm, 666 mm increase since 7:00 on April 23) O.P.+ 4,454 mm (Water level from floor:658 mm, 2 mm increase since 7:00 on April 23)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:42 on April 20)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:38 on April 20)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on April 23 to 15:00 on April 23)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:16 on April 20 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 13:28 on April 23 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.