

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on May 30)**

|   |  |   |   |  |  |
|---|--|---|---|--|--|
| Water Level of the accumulated water<br>(at 7:00 on May 30) |  | Unit 1  | Unit 2  | Unit 3   | Unit 4   |
|   | Water level of Vertical Shaft  | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)   | O.P.+ 1,060 mm<br>(11 mm increase since 7:00 on May 29)   | O.P.+ 2,523 mm<br>(No change since 7:00 on May 29)   | —  |
|   | Water level of Turbine Building  | O.P.+ 2,538 mm<br>(9 mm increase since 7:00 on May 29)  | O.P.+ 2,860 mm<br>(25 mm decrease since 7:00 on May 29)   | O.P.+ 2,901 mm<br>(49 mm increase since 7:00 on May 29)  | O.P.+ 2,853 mm<br>(3 mm decrease since 7:00 on May 29) |
|   | Water level of Reactor Building  | O.P.+ 4,154 mm<br>(19 mm decrease since 7:00 on May 29)   | O.P.+ 2,994 mm<br>(13 mm decrease since 7:00 on May 29)   | O.P.+ 2,950 mm<br>(54 mm increase since 7:00 on May 29)  | O.P.+ 2,843 mm<br>(3 mm decrease since 7:00 on May 29) |
|   | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building   | O.P.+ 4,639 mm (Increase from initial level:5,856 mm, 35 mm increase since 7:00 on May 29)<br>O.P.+ 3,000 mm (Increase from initial level:3,726 mm, 728 mm decrease since 7:00 on May 29)<br>O.P.+ 4,355 mm (Water level from floor:559 mm, 1 mm increase since 7:00 on May 29) |  |  |
| Situation of transfer of the accumulated water              |  | Unit 1  | Unit 2  | Unit 3   | Unit 4   |
|   |  | —   | Basement of Unit 2 Turbine Building<br>→Basement of Unit 3 Turbine Building<br>Currently being transferred<br>(Since 11:22 on May 29)   | Basement of Unit 3 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (Process Main Building)<br>Currently being transferred<br>(Since 11:14 on May 29) | —  |
|   |  | Unit 5 and 6  |   |  |  |
|   |  | Basement of Unit 6 Turbine Building<br>→Temporary Tank  |   | Transfer Completed   | (From 10:00 on May 29 to 15:00 on May 29)              |
| Operation condition of water treatment facility             |  | Cesium Adsorption Apparatus: Since 12:00 on May 29 In operation<br>2nd Cesium Adsorption Apparatus (Sarry): Since 20:47 on May 26 In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |   |  |  |
| Notes   |  |   |   |  |  |

※ For quick publication of the data of water level, values are provided as reference values.