

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on June 30)**

|   |  |   |   |  |   |
|---|--|---|---|--|---|
| Water Level of the accumulated water (at 7:00 on June 30) |  | Unit 1  | Unit 2  | Unit 3   | Unit 4  |
|   | Water level of Vertical Shaft  | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)   | O.P.+ 797 mm<br>(637 mm decrease since 7:00 on June 29)   | O.P.+ 2,471 mm<br>(3 mm decrease since 7:00 on June 29)  | —   |
|   | Water level of Turbine Building  | O.P.+ 2,518 mm<br>(15 mm increase since 7:00 on June 29)  | O.P.+ 2,740 mm<br>(18 mm decrease since 7:00 on June 29)  | O.P.+ 2,827 mm<br>(36 mm decrease since 7:00 on June 29)   | O.P.+ 2,843 mm<br>(7 mm decrease since 7:00 on June 29) |
|   | Water level of Reactor Building  | O.P.+ 4,071 mm<br>(12 mm increase since 7:00 on June 29)  | O.P.+ 2,891 mm<br>(10 mm decrease since 7:00 on June 29)  | O.P.+ 2,875 mm<br>(46 mm decrease since 7:00 on June 29)   | O.P.+ 2,848 mm<br>(3 mm decrease since 7:00 on June 29) |
|   | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building   | O.P.+ 4,550 mm (Increase from initial level:5,767 mm, 3 mm increase since 7:00 on June 29)<br>O.P.+ 1,981 mm (Increase from initial level:2,707 mm, 373 mm increase since 7:00 on June 29)<br>O.P.+ 4,395 mm (Water level from floor:599 mm, No change since 7:00 on June 29) |  |   |
| Situation of transfer of the accumulated water            |  | Unit 1  | Unit 2  | Unit 3   | Unit 4  |
|   |  | —   | Basement of Unit 2 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred (Since 11:17 on June 28)  | Basement of Unit 3 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred (Since 11:22 on June 28) | —   |
|   |  | Unit 5 and 6  |   |  |   |
|   |  | Basement of Unit 6 Turbine Building<br>→Temporary Tank  | Transfer Completed  | (From 10:00 on June 29 to 15:00 on June 29)  |   |
| Operation condition of water treatment facility           |  | Cesium Adsorption Apparatus: Since 8:30 on June 23    Suspended<br>2nd Cesium Adsorption Apparatus (Sarry): Since 13:48 on June 25    In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |   |  |   |
| Notes   |  |   |   |  |   |

※ For quick publication of the data of water level, values are provided as reference values.