

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 7)**

Water Level of the accumulated water (at 7:00 on July 7)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 798 mm (2 mm increase since 7:00 on July 6)	O.P.+ 2,848 mm (804 mm increase since 7:00 on July 6)	—
	Water level of Turbine Building	O.P.+ 2,684 mm (14 mm increase since 7:00 on July 6)	O.P.+ 2,947 mm (71 mm increase since 7:00 on July 6)	O.P.+ 2,859 mm (35 mm increase since 7:00 on July 6)	O.P.+ 2,814 mm (1 mm increase since 7:00 on July 6)
	Water level of Reactor Building	O.P.+ 4,120 mm (8 mm increase since 7:00 on July 6)	O.P.+ 3,053 mm (74 mm increase since 7:00 on July 6)	O.P.+ 2,903 mm (42 mm increase since 7:00 on July 6)	O.P.+ 2,810 mm (5 mm decrease since 7:00 on July 6)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,580 mm (Increase from initial level:5,797 mm, 3 mm increase since 7:00 on July 6) O.P.+ 1,587 mm (Increase from initial level:2,313 mm, 588 mm decrease since 7:00 on July 6) O.P.+ 4,404 mm (Water level from floor:608 mm, No change since 7:00 on July 6)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	—	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:30 on June 23 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 7:28 on July 7 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.