Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 14)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
|---|---|--|---|--|---|--|
| Water Level of the accumulated water (at 7:00 on July 14) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 985 mm (36 mm increase since 7:00 on July 13) | O.P.+ 2,949 mm (565 mm increase since 7:00 on July 13) | _ | |
| | Water level of Turbine Building | O.P.+ 2,560 mm (12 mm increase since 7:00 on July 13) | O.P.+ 2,741 mm (24 mm decrease since 7:00 on July 13) | O.P.+ 2,877 mm (41 mm decrease since 7:00 on July 13) | O.P.+ 2,866 mm (3 mm increase since 7:00 on July 13) | |
| | Water level of Reactor Building | O.P.+ 4,083 mm (17 mm decrease since 7:00 on July 13) | O.P.+ 2,904 mm (24 mm decrease since 7:00 on July 13) | O.P.+ 2,931 mm (46 mm decrease since 7:00 on July 13) | O.P.+ 2,854 mm (4 mm increase since 7:00 on July 13) | |
| | Water level | Process Main Building | O.P.+ 4,007 mm (Increase from initial level:5,224 mm, 127 mm decrease since 7:00 on July 13) | | | |
| | of each building in the Centralized Radiation Waste | High Temperature Incinerator Building | O.P.+ 3,002 mm (Increase from initial level:3,728 mm, 493 mm increase since 7:00 on July 13) | | | |
| | Treatment Facility | On-site Bunker Building | O.P.+ 4,413 mm (Water level from floor:617 mm, 1 mm increase since 7:00 on July 13) | | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
| | | _ | Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:02 on July 7) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:10 on July 13) | | |
| | | Unit 5 and 6 | | | | |
| | | | _ | | | |
| Operation condition of water treatment facility 2nd Cesium Adsorpti Water Desalination A | | 2nd Cesium Adsorption Apparatus (San Water Desalination Apparatus (reverse | pparatus: Since 10:22 on July 10 In operation on Apparatus (Sarry): Since 15:45 on July 7 In operation pparatus (reverse osmosis membrane): Intermittent operation depending on the water balance pparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | | | | | | |
| | 1 | | | * For quick publication of the data of water lev | values are provided as reference values | |

^{*} For quick publication of the data of water level, values are provided as reference values.