

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 15)**

Water Level of the accumulated water (at 7:00 on July 15)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,005 mm (20 mm increase since 7:00 on July 14)	O.P.+ 2,947 mm (2 mm decrease since 7:00 on July 14)	—
	Water level of Turbine Building	O.P.+ 2,572 mm (12 mm increase since 7:00 on July 14)	O.P.+ 2,715 mm (26 mm decrease since 7:00 on July 14)	O.P.+ 2,842 mm (35 mm decrease since 7:00 on July 14)	O.P.+ 2,858 mm (8 mm decrease since 7:00 on July 14)
	Water level of Reactor Building	O.P.+ 4,059 mm (24 mm decrease since 7:00 on July 14)	O.P.+ 2,875 mm (29 mm decrease since 7:00 on July 14)	O.P.+ 2,888 mm (43 mm decrease since 7:00 on July 14)	O.P.+ 2,850 mm (4 mm decrease since 7:00 on July 14)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,003 mm (Increase from initial level:5,220 mm, 4 mm decrease since 7:00 on July 14) O.P.+ 3,764 mm (Increase from initial level:4,490 mm, 762 mm increase since 7:00 on July 14) O.P.+ 4,414 mm (Water level from floor:618 mm, 1 mm increase since 7:00 on July 14)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:02 on July 7)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 10:10 on July 13 to 5:59 on July 15)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 15 to 15:00 on July 15)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:51 on July 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:28 on July 15 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.