

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 24)**

Water Level of the accumulated water (at 7:00 on July 24)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,899 mm (2 mm increase since 7:00 on July 23)	O.P.+ 1,478 mm (144 mm decrease since 7:00 on July 23)	—
	Water level of Turbine Building	O.P.+ 2,791 mm (33 mm increase since 7:00 on July 23)	O.P.+ 2,781 mm (19 mm decrease since 7:00 on July 23)	O.P.+ 2,965 mm (26 mm increase since 7:00 on July 23)	O.P.+ 2,896 mm (13 mm increase since 7:00 on July 23)
	Water level of Reactor Building	O.P.+ 4,581 mm (34 mm decrease since 7:00 on July 23)	O.P.+ 2,942 mm (13 mm decrease since 7:00 on July 23)	O.P.+ 3,030 mm (33 mm increase since 7:00 on July 23)	O.P.+ 2,880 mm (7 mm increase since 7:00 on July 23)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,896 mm (Increase from initial level:6,113 mm, 2 mm increase since 7:00 on July 23) O.P.+ 3,230 mm (Increase from initial level:3,956 mm, 211 mm increase since 7:00 on July 23) O.P.+ 4,438 mm (Water level from floor:642 mm, 1 mm increase since 7:00 on July 23)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 6:22 on July 22)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 6:25 on July 24)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 23 to 15:00 on July 23)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:51 on July 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:15 on July 23 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.