

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 25)**

Water Level of the accumulated water (at 7:00 on July 25)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,898 mm (1 mm decrease since 7:00 on July 24)	O.P.+ 1,485 mm (7 mm increase since 7:00 on July 24)	—
	Water level of Turbine Building	O.P.+ 2,823 mm (32 mm increase since 7:00 on July 24)	O.P.+ 2,807 mm (26 mm increase since 7:00 on July 24)	O.P.+ 2,945 mm (20 mm decrease since 7:00 on July 24)	O.P.+ 2,902 mm (6 mm increase since 7:00 on July 24)
	Water level of Reactor Building	O.P.+ 4,544 mm (37 mm decrease since 7:00 on July 24)	O.P.+ 2,933 mm (9 mm decrease since 7:00 on July 24)	O.P.+ 3,004 mm (26 mm decrease since 7:00 on July 24)	O.P.+ 2,886 mm (6 mm increase since 7:00 on July 24)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,899 mm (Increase from initial level:6,116 mm, 3 mm increase since 7:00 on July 24) O.P.+ 3,379 mm (Increase from initial level:4,105 mm, 149 mm increase since 7:00 on July 24) O.P.+ 4,439 mm (Water level from floor:643 mm, 1 mm increase since 7:00 on July 24)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 6:22 on July 22 to 22:15 on July 24)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 6:25 on July 24 to 22:10 on July 24)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 24 to 15:00 on July 24)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:51 on July 14   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:15 on July 23   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.