Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 29)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on July 29)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,900 mm (1 mm increase since 7:00 on July 28)	O.P.+ 1,498 mm (1 mm decrease since 7:00 on July 28)	_
	Water level of Turbine Building	O.P.+ 2,910 mm (1 mm increase since 7:00 on July 28)	O.P.+ 3,085 mm (23 mm increase since 7:00 on July 28)	O.P.+ 3,000 mm (18 mm decrease since 7:00 on July 28)	O.P.+ 2,953 mm (13 mm increase since 7:00 on July 28)
	Water level of Reactor Building	O.P.+ 4,508 mm (4 mm increase since 7:00 on July 28)	O.P.+ 3,216 mm (55 mm increase since 7:00 on July 28)	O.P.+ 3,079 mm (10 mm decrease since 7:00 on July 28)	O.P.+ 2,923 mm (10 mm increase since 7:00 on July 28)
	Water level	Process Main Building	O.P.+ 4,906 mm (Increase from initial level:6,123 mm, 4 mm increase since 7:00 on July 28)		
	of each building in the Centralized Radiation Waste	High Temperature Incinerator Building	O.P.+ 1,580 mm (Increase from initial level:2,306 mm, 35 mm increase since 7:00 on July 28)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,444 mm (Water level from floor:648 mm, 2 mm increase since 7:00 on July 28)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Currently being transferred (Since 5:54 on July 29)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 19:23 on July 28)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 19:38 on July 28)	_
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 28 to 15:00 on July 28)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:51 on July 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:03 on July 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					
	•		2	* For quick publication of the data of water lev	vol. values are provided as reference values