Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 7)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on September 7)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,484 mm (436 mm increase since 7:00 on September 6)	O.P.+ 3,120 mm (40 mm decrease since 7:00 on September 6)	_
	Water level of Turbine Building	O.P.+ 2,424 mm (202 mm decrease since 7:00 on September 6)	O.P.+ 3,069 mm (25 mm decrease since 7:00 on September 6)	O.P.+ 3,176 mm (12 mm decrease since 7:00 on September 6)	O.P.+ 3,189 mm (10 mm decrease since 7:00 on September 6)
	Water level of Reactor Building	O.P.+ 5,025 mm (142 mm increase since 7:00 on September 6)	O.P.+ 3,240 mm (13 mm decrease since 7:00 on September 6)	O.P.+ 3,319 mm (1 mm decrease since 7:00 on September 6)	O.P.+ 3,161 mm (1 mm increase since 7:00 on September 6)
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 5,127 mm (Increase from initial level:6,344 mm, 255 mm increase since 7:00 on September 6)		
		High Temperature Incinerator Building	O.P.+ 2,020 mm (Increase from initial level:2,746 mm, 545 mm decrease since 7:00 on September 6)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,390 mm (Water level from floor:594 mm, 3 mm increase since 7:00 on September 6)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 6:09 on September 6 to 13:47 on September 6)	→Centralized Radiation Waste Treatment Facility (Process Main Building / High Temperature Incinerator Building) Transfer Completed (From 15:34 on September 5 to 5:25 on September 7)	→Centralized Radiation Waste Treatment Facility (Process Main Building / High Temperature Incinerator Building) Transfer Completed (From 15:33 on September 5 to 5:20 on September 7)	_
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 7:39 on September 7 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:24 on September 3 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					