## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 14)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on September 14)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,368 mm (325 mm increase since 7:00 on September 13)	O.P.+ 3,230 mm (30 mm increase since 7:00 on September 13)	_
	Water level of Turbine Building	O.P.+ 3,448 mm (66 mm increase since 7:00 on September 13)	O.P.+ 3,366 mm (11 mm increase since 7:00 on September 13)	O.P.+ 3,276 mm (37 mm increase since 7:00 on September 13)	O.P.+ 3,227 mm (6 mm increase since 7:00 on September 13)
	Water level of Reactor Building	O.P.+ 5,184 mm (7 mm decrease since 7:00 on September 13)	O.P.+ 3,494 mm (13 mm increase since 7:00 on September 13)	O.P.+ 3,407 mm (38 mm increase since 7:00 on September 13)	O.P.+ 3,189 mm (4 mm increase since 7:00 on September 13)
	Water level	Process Main Building	O.P.+ 5,279 mm (Increase from initial level:6,496 mm, 88 mm decrease since 7:00 on September 13)		
	of each building in the Centralized Radiation Waste	High Temperature Incinerator Building	O.P.+ 2,775 mm (Increase from initial level:3,501 mm, 5 mm decrease since 7:00 on September 13)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,414 mm (Water level from floor:618 mm, 1 mm increase since 7:00 on September 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
			Basement of Unit 2 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High Temperature Incinerator Building)  Currently being transferred  (Since 16:58 on September 11)	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (Process Main  Building)  Transfer Completed  (From 10:16 on September 12 to  9:54 on September 13)	_
		Unit 5 and 6			
			_		
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 7:32 on September 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:46 on September 10 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					