

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 16)**

Water Level of the accumulated water (at 7:00 on September 16)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,855 mm (222 mm increase since 7:00 on September 15)	O.P.+ 3,240 mm (40 mm increase since 7:00 on September 15)	—
	Water level of Turbine Building	O.P.+ 3,520 mm (24 mm increase since 7:00 on September 15)	O.P.+ 3,356 mm (23 mm decrease since 7:00 on September 15)	O.P.+ 3,286 mm (44 mm increase since 7:00 on September 15)	O.P.+ 3,236 mm (4 mm increase since 7:00 on September 15)
	Water level of Reactor Building	O.P.+ 5,132 mm (31 mm decrease since 7:00 on September 15)	O.P.+ 3,449 mm (53 mm decrease since 7:00 on September 15)	O.P.+ 3,424 mm (50 mm increase since 7:00 on September 15)	O.P.+ 3,203 mm (6 mm increase since 7:00 on September 15)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,222 mm (Increase from initial level:6,439 mm, 125 mm decrease since 7:00 on September 15) O.P.+ 2,953 mm (Increase from initial level:3,679 mm, 188 mm increase since 7:00 on September 15) O.P.+ 4,416 mm (Water level from floor:620 mm, 1 mm increase since 7:00 on September 15)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Currently being transferred (Since 6:02 on September 15)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 11:03 on September 15 to 2:21 on September 16)	—	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on September 15 to 15:00 on September 15)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:06 on September 14 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 14:46 on September 10 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.