

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 26)**

Water Level of the accumulated water (at 7:00 on September 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,476 mm (306 mm increase since 7:00 on September 25)	O.P.+ 3,190 mm (20 mm decrease since 7:00 on September 25)	—
	Water level of Turbine Building	O.P.+ 2,781 mm (449 mm decrease since 7:00 on September 25)	O.P.+ 3,131 mm (21 mm decrease since 7:00 on September 25)	O.P.+ 3,236 mm (24 mm decrease since 7:00 on September 25)	O.P.+ 3,241 mm (7 mm decrease since 7:00 on September 25)
	Water level of Reactor Building	O.P.+ 4,871 mm (61 mm decrease since 7:00 on September 25)	O.P.+ 3,272 mm (71 mm increase since 7:00 on September 25)	O.P.+ 3,376 mm (19 mm decrease since 7:00 on September 25)	O.P.+ 3,217 mm (7 mm decrease since 7:00 on September 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,179 mm (Increase from initial level:6,396 mm, 73 mm increase since 7:00 on September 25) O.P.+ 3,474 mm (Increase from initial level:4,200 mm, 401 mm decrease since 7:00 on September 25) O.P.+ 4,431 mm (Water level from floor:635 mm, 1 mm increase since 7:00 on September 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Unit 1 Radiation Waste Treatment Building Currently being transferred (Since 17:58 on September 25)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 17:03 on September 25)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 17:07 on September 25)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:13 on September 25 to 15:08 on September 25)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 11:51 on September 25 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 7:27 on September 26 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.