

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 29)**

Water Level of the accumulated water (at 7:00 on September 29)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,908 mm (113 mm increase since 7:00 on September 28)	O.P.+ 3,180 mm (40 mm increase since 7:00 on September 28)	—
	Water level of Turbine Building	O.P.+ 2,793 mm (39 mm increase since 7:00 on September 28)	O.P.+ 3,018 mm (38 mm decrease since 7:00 on September 28)	O.P.+ 3,218 mm (53 mm increase since 7:00 on September 28)	O.P.+ 3,210 mm (20 mm decrease since 7:00 on September 28)
	Water level of Reactor Building	O.P.+ 4,915 mm (2 mm increase since 7:00 on September 28)	O.P.+ 3,184 mm (33 mm decrease since 7:00 on September 28)	O.P.+ 3,347 mm (58 mm increase since 7:00 on September 28)	O.P.+ 3,190 mm (10 mm decrease since 7:00 on September 28)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,104 mm (Increase from initial level:6,321 mm, 140 mm decrease since 7:00 on September 28) O.P.+ 3,068 mm (Increase from initial level:3,794 mm, 250 mm decrease since 7:00 on September 28) O.P.+ 4,435 mm (Water level from floor:639 mm, 2 mm increase since 7:00 on September 28)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Unit 1 Radiation Waste Treatment Building Transfer Completed (From 17:58 on September 25 to 9:56 on September 26)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 17:03 on September 25)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Transfer Completed (From 17:07 on September 25 to 6:04 on September 28)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on September 28 to 15:00 on September 28)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 11:51 on September 25 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 15:21 on September 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.