

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 30)**

|   |  |   |  |   |  |
|---|--|---|--|---|--|
| Water Level of the accumulated water<br>(at 7:00 on September 30) |  | Unit 1  | Unit 2   | Unit 3  | Unit 4   |
|   | Water level of Vertical Shaft  | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)   | O.P.+ 2,011 mm<br>(103 mm increase since 7:00 on September 29)   | O.P.+ 3,200 mm<br>(20 mm increase since 7:00 on September 29) | —  |
|   | Water level of Turbine Building  | O.P.+ 2,819 mm<br>(26 mm increase since 7:00 on September 29)   | O.P.+ 2,978 mm<br>(40 mm decrease since 7:00 on September 29)  | O.P.+ 3,257 mm<br>(39 mm increase since 7:00 on September 29) | O.P.+ 3,211 mm<br>(1 mm increase since 7:00 on September 29) |
|   | Water level of Reactor Building  | O.P.+ 4,910 mm<br>(5 mm decrease since 7:00 on September 29)  | O.P.+ 3,143 mm<br>(41 mm decrease since 7:00 on September 29)  | O.P.+ 3,391 mm<br>(44 mm increase since 7:00 on September 29) | O.P.+ 3,190 mm<br>(No change since 7:00 on September 29)     |
|   | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building   | O.P.+ 4,963 mm (Increase from initial level:6,180 mm, 141 mm decrease since 7:00 on September 29)<br>O.P.+ 2,836 mm (Increase from initial level:3,562 mm, 232 mm decrease since 7:00 on September 29)<br>O.P.+ 4,436 mm (Water level from floor:640 mm, 1 mm increase since 7:00 on September 29) |   |  |
| Situation of transfer of the accumulated water                    |  | Unit 1  | Unit 2   | Unit 3  | Unit 4   |
|   |  | Basement of Unit 1 Turbine Building<br>→Unit 1 Radiation Waste Treatment Building<br>Currently being transferred<br>(Since 6:24 on September 30)  | Basement of Unit 2 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred<br>(Since 17:03 on September 25)   | —   | —  |
|   |  | Unit 5 and 6  |  |   |  |
|   |  | Basement of Unit 6 Turbine Building<br>→Temporary Tank  | Transfer Completed   | (From 10:00 on September 29 to 15:00 on September 29)         |  |
| Operation condition of water treatment facility                   |  | Cesium Adsorption Apparatus: Since 7:34 on September 30   Suspended<br>2nd Cesium Adsorption Apparatus (Sarry): Since 15:21 on September 26   In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |  |   |  |
| Notes   |  |   |  |   |  |

※ For quick publication of the data of water level, values are provided as reference values.