

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 4)**

Water Level of the accumulated water (at 7:00 on October 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,336 mm (64 mm increase since 7:00 on October 3)	O.P.+ 3,160 mm (20 mm increase since 7:00 on October 3)	—
	Water level of Turbine Building	O.P.+ 2,747 mm (1 mm decrease since 7:00 on October 3)	O.P.+ 2,839 mm (36 mm decrease since 7:00 on October 3)	O.P.+ 3,182 mm (35 mm decrease since 7:00 on October 3)	O.P.+ 3,198 mm (3 mm decrease since 7:00 on October 3)
	Water level of Reactor Building	O.P.+ 4,812 mm (35 mm decrease since 7:00 on October 3)	O.P.+ 2,997 mm (35 mm decrease since 7:00 on October 3)	O.P.+ 3,323 mm (28 mm decrease since 7:00 on October 3)	O.P.+ 3,176 mm (2 mm decrease since 7:00 on October 3)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,026 mm (Increase from initial level:6,243 mm, 156 mm decrease since 7:00 on October 3) O.P.+ 2,661 mm (Increase from initial level:3,387 mm, 250 mm increase since 7:00 on October 3) O.P.+ 4,441 mm (Water level from floor:645 mm, 1 mm increase since 7:00 on October 3)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Unit 1 Radiation Waste Treatment Building Currently being transferred (Since 6:06 on October 4)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 17:03 on September 25)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:40 on October 3)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building Temporary Tank	Transfer Completed	(From 10:00 on October 2 to 15:00 on October 2)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:32 on October 2 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:29 on October 1 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

For quick publication of the data of water level, values are provided as reference values.