

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 0:00 on July 19,)**

Water Level of the accumulated water (at 0:00 on July 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	- Removal completed on March, 2017	T.P.+ 887 mm (50 mm decrease since 0:00 on July 18)	T.P.+ 809 mm (9 mm decrease since 0:00 on July 18)	T.P.+ 975 mm (7 mm decrease since 0:00 on July 18)
	Water level of Reactor Building	T.P.+ 1,012 mm (15 mm decrease since 0:00 on July 18)	T.P.+ 994 mm (46 mm decrease since 0:00 on July 18)	T.P.+ 849 mm (4 mm increase since 0:00 on July 18)	T.P.+ 861 mm (5 mm decrease since 0:00 on July 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	T.P.+ 764 mm (128 mm increase since 0:00 on July 18) T.P.+ 444 mm (3 mm increase since 0:00 on July 18) T.P.+ 2,875 mm (12 mm increase since 0:00 on July 18)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.