

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 0:00 on July 30,)**

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 0:00 on July 30)	Water level of Turbine Building	- Removal completed on March, 2017	T.P.+ 996 mm (1 mm increase since 0:00 on July 29)	T.P.+ 891 mm (12 mm increase since 0:00 on July 29)	T.P.+ 991 mm (10 mm increase since 0:00 on July 29)
	Water level of Reactor Building	T.P.+ 929 mm (22 mm increase since 0:00 on July 29)	T.P.+ 1,052 mm (26 mm increase since 0:00 on July 29)	T.P.+ 920 mm (14 mm increase since 0:00 on July 29)	T.P.+ 855 mm (No change since 0:00 on July 29)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	T.P.+ 37 mm (39 mm decrease since 0:00 on July 29) T.P.+ 518 mm (5 mm increase since 0:00 on July 29) T.P.+ 2,712 mm (248 mm decrease since 0:00 on July 29)		
Notes					

For quick publication of the data of water level, values are provided as reference values.