

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 0:00 on September 18,)**

Water Level of the accumulated water (at 0:00 on September 18)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	- Removal completed on March, 2017	T.P.+ 908 mm (1 mm increase since 0:00 on September 17)	T.P.+ 735 mm (4 mm increase since 0:00 on September 17)	T.P.+ 892 mm (3 mm decrease since 0:00 on September 17)
	Water level of Reactor Building	T.P.+ 975 mm (23 mm increase since 0:00 on September 17)	T.P.+ 938 mm (32 mm decrease since 0:00 on September 17)	T.P.+ 793 mm (30 mm increase since 0:00 on September 17)	T.P.+ 772 mm (1 mm decrease since 0:00 on September 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	T.P.+ 299 mm (69 mm decrease since 0:00 on September 17) T.P.+ 750 mm ( 2 mm increase since 0:00 on September 17) T.P.+ 2,852 mm (36 mm increase since 0:00 on September 17)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.