

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 0:00 on October 16,)**

Water Level of the accumulated water (at 0:00 on October 16)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	- Removal completed on March, 2017	T.P.+ 913 mm (1 mm increase since 0:00 on October 15)	T.P.+ 785 mm (12 mm increase since 0:00 on October 15)	T.P.+ 914 mm (3 mm increase since 0:00 on October 15)
	Water level of Reactor Building	T.P.+ 935 mm (7 mm increase since 0:00 on October 15)	T.P.+ 966 mm (10 mm increase since 0:00 on October 15)	T.P.+ 823 mm (16 mm increase since 0:00 on October 15)	T.P.+ 803 mm (1 mm decrease since 0:00 on October 15)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	T.P.+ -572 mm (153 mm decrease since 0:00 on October 15) T.P.+ 933 mm (No change since 0:00 on October 15) T.P.+ 2,832 mm (24 mm increase since 0:00 on October 15)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.