

## Analysis Results of Rainwater Obtained Inside the Dike at the Tank Area After Treated by the Rainwater Treatment System

### <Mobile RO membrane system>

	Measurement result [Bq/L]		Sampling place	Sampling date	Sampling time
	Chemical Analysis Building *	Laboratory at Unit 5 and 6			
Cs-134	ND ( 7.0E-01 )	ND ( 7.3E-01 )	Treated water tank	Sep 17, 2014	3:30 PM
Cs-137	ND ( 6.1E-01 )	ND ( 7.4E-01 )			
Gross β	ND ( 8.3E-01 )	ND ( 1.5E+00 )			
Tritium	7.5E+02	7.1E+02	Receiving tank	Sep 15, 2014	2:05 PM
Notification density rate*	0.059	0.082			

\* "ND" indicates that the measurement result is below the detection limit, and the detection limit of each nuclide is provided in parentheses.

\* Analysis of tritium is performed at Environment Management Building.