

Results of the radioactive material analysis related to the leaked water from the pipeline connecting from Desalination System (Reverse Osmosis Membrane) to Concentrated Water Storage Tank in Fukushima Daiichi Nuclear Power Station

Unit 1 to 4 side of South Discharge Channel

【Sampling Point】 Unit 1 to 4 side of South Discharge Channel, Fukushima Daiichi NPS

【Sampling Date and Time】 At 5:40 AM on August 25, 2014 (Monday)

【Results】

Nuclide	Concentration of Radioactive Material (Bq/cm ³)	Detection Limit (Bq/cm ³)	Half-life Period
I-131	Below Detection Limit	5.3X10 ⁻⁴	About 8 days
Cs-134	Below Detection Limit	6.4X10 ⁻⁴	About 2 years
Cs-137	Below Detection Limit	5.5X10 ⁻⁴	About 30 years
Gross β	1.0X10 ⁻²	4.5X10 ⁻³	-

This shows only detected γ nuclides.