

<Reference>
March 7, 2014
Tokyo Electric Power Company

Detailed Analysis Results Obtained in the Pump Wells of the
Groundwater Bypass at Fukushima Daiichi Nuclear Power Station

Unit: Bq/L

	Pump wells of the groundwater bypass	
	No.1	No.12
Date of Sampling	Mar 4, 2014	Mar 4, 2014
Time of sampling	9:40 AM	10:35 AM
Cs-134(Approx. 2 years)	ND(0.74)	ND(0.63)
Cs-137(Approx.30 years)	ND(0.67)	ND(0.63)
All β	ND(0.83)	ND(0.83)
H-3 (Approx. 12 years)	16	1,200

* "ND" indicates that the measurement result is below the detection limit, and the detection limit of each nuclide is provided in parentheses.