

Results of Measurement of Dose Equivalent Rate at Fukushima Daini Nuclear Power Station Unit 4

Atmosphere Dose Equivalent Rate
 Measured Atmosphere Dose Equivalent Rate in D/W, geometric mean value at each floor

(Unit: mSv/h)

	Last Periodical Inspection (H22.10.9)	Shutdown This Time (H23.8.29)
OP40m	0.05	0.03
OP37m	0.02	0.02
OP32m	0.03	0.03
OP28m	0.17	0.11
OP22m	0.17	0.11
OP18m	0.11	0.09

