

Gas Sampling Results of Unit 1 PCV Gas Control System Conducted at Fukushima Daiichi Nuclear Power Station
 (Data summarized on July 10)

Place of Sampling	Exit of Unit 1 PCV Gas Control System			
Type of Sampling	Particulate filter		Charcoal filter	
Time of Sampling	Jul 2, 2012 10:08 AM - 10:48 AM		Jul 2, 2012 10:08 AM - 10:48 AM	
Detected Nuclides (Half-life)	Density of Sample (Bq/cm ³)	Detection limit density (Bq/cm ³)	Density of Sample (Bq/cm ³)	Detection limit density (Bq/cm ³)
I-131 (Approx. 8 days)	ND	6.9E-07	ND	1.5E-06
Cs-134 (Approx. 2 years)	ND	1.5E-06	ND	2.6E-06
Cs-137 (Approx. 30 years)	ND	1.8E-06	ND	3.1E-06

* O.OE - O is the same as O.O x 10^{-O}

* "ND" indicates that the measurement result is below the detection limit.

* This sampling is intended for obtaining the nuclides analysis results of cesium and iodine.