

Removal of PCV Lid from the Upper Part of Unit 4 Reactor Building at Fukushima Daiichi Nuclear Power Station

Work Outline

- Day and time: From 11:25 AM to 11:40 AM on August 10, 2012
- Number of workers involved: 18 workers per group (2 groups)
- Exposure dose (Maximum): 0.39mSv (Planned exposure dose: 0.8mSv/day)
- The upper lid of the PCV on the operating floor was lifted down to the ground by utilizing a large crawler crane (750 tons).



PCV upper lid on the upper part of the operating floor



PCV upper lid being lifted up in the upper part of the operating floor



PCV upper lid being lifted up in the upper part of the operating floor



PCV upper lid being lifted down to the ground (1)



PCV upper lid being lifted down to the ground (2)



Operation completed