

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling Location	After transfer																	
	Jul 1	Jul 2	Jul 3	Jul 4	Jul 5	Jul 6	Jul 7	Jul 8	Jul 9	Jul 10	Jul 11	Jul 12	Jul 13	Jul 14	Jul 15	Jul 16	Jul 17	Jul 18
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
		ND							ND							ND		
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Cs-134(Bq/cm³)

Sampling Location	After transfer																	
	Jul 1	Jul 2	Jul 3	Jul 4	Jul 5	Jul 6	Jul 7	Jul 8	Jul 9	Jul 10	Jul 11	Jul 12	Jul 13	Jul 14	Jul 15	Jul 16	Jul 17	Jul 18
	ND	ND	0.021	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-
	0.12	0.13	0.12	0.12	0.12	0.12	0.13	0.18	0.31	0.15	0.16	0.16	0.13	0.14	0.14	0.1	0.13	0.1
	ND	0.032	ND	0.021	ND	ND	ND	ND	0.021	ND	ND	0.022	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Cs-137(Bq/cm³)

Sampling Location	After transfer																	
	Jul 1	Jul 2	Jul 3	Jul 4	Jul 5	Jul 6	Jul 7	Jul 8	Jul 9	Jul 10	Jul 11	Jul 12	Jul 13	Jul 14	Jul 15	Jul 16	Jul 17	Jul 18
	ND	ND	0.035	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-
	0.15	0.2	0.16	0.16	0.18	0.17	0.2	0.28	0.41	0.28	0.27	0.23	0.21	0.2	0.2	0.16	0.15	0.18
	0.034	0.041	0.039	0.045	0.051	0.034	0.037	0.024	ND	ND	0.024	ND	0.027	ND	0.031	0.025	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

* Hyphen "-" indicates that neither sampling nor measurement was implemented.
 * was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at .
 * Sampling at (located in the downstream of the groundwater) has been done since May 26, 2011.
 * Sampling at since May 30, 2011
 * Sampling at has been done since August 2, 2011
 * "ND" indicates that the measurement result is below the detection limit.
 I-131: Approx. 0.01Bq/cm³, Cs-134: Approx.0.02Bq/cm³, Cs-137: Approx.0.02Bq/cm³ (July 18, 2012)
 As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>
 Southeast of Unit 4 Turbine Building
 Northeast of the Process Main Building
 Southeast of the Process Main Building
 Southwest of the Process Main Building
 South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 Southwest Part of the On-site Bunker Building
 West Side of the Incineration Workshop Building
 North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 Southeast Part of the On-site Bunker Building