Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

Sampling																				
Location	Apr 06	Apr 07	Apr 08	Apr 09	Apr 10	Apr 11	Apr 12	Apr 13	Apr 14	Apr 15	Apr 16	Apr 17	Apr 18	Apr 19	Apr 20	Apr 21	Apr 22	Apr 23		
1	ND																			
2	ND																			
3	ND																			
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
⑤	ND																			
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-		
7	ND																			
8	ND																			
9	ND																			

Cs-134(Bq/cm³)

Sampling																				
Location	Apr 06	Apr 07	Apr 08	Apr 09	Apr 10	Apr 11	Apr 12	Apr 13	Apr 14	Apr 15	Apr 16	Apr 17	Apr 18	Apr 19	Apr 20	Apr 21	Apr 22	Apr 23		
1	ND																			
2	ND																			
3	ND																			
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
5	ND																			
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-		
Ī	0.026	0.031	0.026	0.022	0.027	0.031	0.024	0.04	0.025	0.027	0.033	0.026	0.023	0.033	0.033	0.022	0.024	0.026		
8	0.046	0.026	0.028	0.024	0.016	ND	ND	0.02	ND											
9	ND																			

Cs-137(Bq/cm³)

Sampling																				
Location	Apr 06	Apr 07	Apr 08	Apr 09	Apr 10	Apr 11	Apr 12	Apr 13	Apr 14	Apr 15	Apr 16	Apr 17	Apr 18	Apr 19	Apr 20	Apr 21	Apr 22	Apr 23		
1	0.022	0.034	ND																	
2	ND																			
3	ND																			
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
⑤	ND																			
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-		
7	0.081	0.079	0.071	0.076	0.085	0.073	0.058	0.083	0.07	0.083	0.086	0.075	0.063	0.079	0.07	0.064	0.071	0.092		
8	0.096	0.1	0.059	0.057	0.044	0.028	0.052	0.07	0.028	0.035	0.028	0.029	ND	0.02	ND	ND	ND	0.019		
9	ND																			

- * Hyphen "-" indicates that neither sampling nor measurement was implemented.
- * 6 was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at 4.
- * Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.
- * Samping at ® since May 30, 2011
- * Sampling at (9) has been done since August 2, 2011
- * "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm³, Cs-134: Approx. 0.01Bq/cm³, Cs-137: Approx. 0.02Bq/cm³ (April 23, 2014)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

- 1 Southeast of Unit 4 Turbine Building
- 2 Northeast of the Process Main Building
- 3 Southeast of the Process Main Building
- 4 Southwest of the Process Main Building
- ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 6 Southwest Part of the On-site Bunker Building
- (7) West Side of the Incineration Workshop Building
- 8 North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 9 Southeast Part of the On-site Bunker Building