I-131(Bq/cm³)

1 101(00	, ,																	
Sampling																		
Location	Jul 20	Jul 21	Jul 22	Jul 23	Jul 24	Jul 25	Jul 26	Jul 27	Jul 28	Jul 29	Jul 30	Jul 31	Aug 01	Aug 02	Aug 03			
1	ND																	
2	ND																	
3	ND																	
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
⑤	ND																	
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-			
7	ND																	
8	ND			Ī														
9	ND																	

Cs-134(Bq/cm³)

Sampl	ing																		
Locati	on Ju	ıl 20	Jul 21	Jul 22	Jul 23	Jul 24	Jul 25	Jul 26	Jul 27	Jul 28	Jul 29	Jul 30	Jul 31	Aug 01	Aug 02	Aug 03			
1		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
2		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
3		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
4		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
(5)		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
6		-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-			
7	0.	0.026	0.027	0.023	0.035	0.023	0.02	0.028	0.021	0.017	0.024	0.024	ND	0.036	0.025	0.022			
8		ND	0.018	ND	0.014	ND	0.015	ND	ND	ND									
9		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			

Cs-137(Bq/cm³)

Sampling																		
Location	Jul 20	Jul 21	Jul 22	Jul 23	Jul 24	Jul 25	Jul 26	Jul 27	Jul 28	Jul 29	Jul 30	Jul 31	Aug 01	Aug 02	Aug 03			
1	ND																	
2	ND																	
3	ND																	
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
(5)	ND																	
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-			
7	0.1	0.065	0.079	0.11	0.066	0.075	0.073	0.086	0.067	0.07	0.072	0.057	0.1	0.078	0.076			
8	0.03	0.03	0.022	0.028	0.022	0.02	ND	0.026	0.033	0.028	0.025	0.028	0.028	0.023	0.031			
9	ND																	

- * Hyphen "-" indicates that neither sampling nor measurement was implemented.
- * 6 was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at 4.
- * Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.
- * Samping at ® since May 30, 2011
- * Sampling at (9) has been done since August 2, 2011
- * "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.009Bq/cm³, Cs-134: Approx. 0.01Bq/cm³, Cs-137: Approx. 0.02Bq/cm³ (July 3, 2014)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

<Place of Sampling>

- 1 Southeast of Unit 4 Turbine Building
- 2 Northeast of the Process Main Building
- 3 Southeast of the Process Main Building
- 4 Southwest of the Process Main Building
- ⑤ South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 6 Southwest Part of the On-site Bunker Building
- (7) West Side of the Incineration Workshop Building
- 8 North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 9 Southeast Part of the On-site Bunker Building