

Results of Water Level Measurement at Sub-drain  
Pits around Central Radioactive Waste Treatment  
Facility (Jan. 1 - Jul. 25, 2013)

< Reference >  
July 31, 2013  
Tokyo Electric Power Company

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
1-Jan	6,800	3,200	7,750	2,250	6,870	3,130	9,800	200	9,920	80	9,850	150	9,840	160
2-Jan	6,800	3,200	7,680	2,320	6,870	3,130	9,800	200	9,890	110	9,820	180	9,820	180
3-Jan	6,800	3,200	7,630	2,370	6,850	3,150	9,750	250	9,860	140	9,800	200	9,790	210
4-Jan	6,800	3,200	7,600	2,400	6,840	3,160	9,750	250	9,850	150	9,780	220	9,770	230
5-Jan	6,750	3,250	7,570	2,430	6,770	3,230	9,700	300	9,820	180	9,750	250	9,750	250
6-Jan	6,750	3,250	7,570	2,430	6,800	3,200	9,700	300	9,830	170	9,760	240	9,740	260
7-Jan	6,750	3,250	7,540	2,460	6,800	3,200	9,700	300	9,810	190	9,750	250	9,740	260
8-Jan	6,750	3,250	7,530	2,470	6,770	3,230	9,700	300	9,810	190	9,740	260	9,730	270
9-Jan	6,750	3,250	7,520	2,480	6,770	3,230	9,700	300	9,820	180	9,750	250	9,740	260
10-Jan	6,750	3,250	7,510	2,490	6,750	3,250	9,700	300	9,810	190	9,740	260	9,730	270
11-Jan	6,750	3,250	7,480	2,520	6,700	3,300	9,650	350	9,770	230	9,710	290	9,690	310
12-Jan	6,750	3,250	7,470	2,530	6,720	3,280	9,650	350	9,770	230	9,700	300	9,690	310
13-Jan	6,700	3,300	7,460	2,540	6,730	3,270	9,650	350	9,780	220	9,710	290	9,700	300
14-Jan	6,700	3,300	7,480	2,520	6,740	3,260	9,700	300	9,810	190	9,740	260	9,730	270
15-Jan	6,700	3,300	7,500	2,500	6,750	3,250	9,750	250	9,860	140	9,800	200	9,790	210
16-Jan	6,750	3,250	7,540	2,460	6,770	3,230	9,750	250	9,870	130	9,800	200	9,790	210
17-Jan	6,750	3,250	7,620	2,380	6,760	3,240	9,750	250	9,880	120	9,820	180	9,800	200
18-Jan	6,750	3,250	7,630	2,370	6,760	3,240	9,750	250	9,880	120	9,810	190	9,790	210
19-Jan	6,750	3,250	7,600	2,400	6,780	3,220	9,750	250	9,850	150	9,780	220	9,770	230
20-Jan	6,750	3,250	7,570	2,430	6,750	3,250	9,700	300	9,840	160	9,770	230	9,750	250
21-Jan	6,750	3,250	7,550	2,450	6,770	3,230	9,750	250	9,840	160	9,770	230	9,770	230
22-Jan	6,800	3,200	7,670	2,330	6,830	3,170	9,800	200	9,930	70	9,860	140	9,860	140
23-Jan	6,850	3,150	7,890	2,110	6,850	3,150	9,850	150	9,960	40	9,890	110	9,870	130
24-Jan	6,850	3,150	7,850	2,150	6,870	3,130	9,850	150	9,960	40	9,890	110	9,890	110
25-Jan	6,900	3,100	7,830	2,170	6,900	3,100	9,850	150	9,960	40	9,890	110	9,870	130
26-Jan	6,900	3,100	7,750	2,250	6,910	3,090	9,800	200	9,930	70	9,860	140	9,850	150
27-Jan	6,850	3,150	7,690	2,310	6,880	3,120	9,750	250	9,880	120	9,820	180	9,790	210
28-Jan	6,850	3,150	7,650	2,350	6,830	3,170	9,750	250	9,860	140	9,800	200	9,780	220
29-Jan	6,800	3,200	7,610	2,390	6,830	3,170	9,700	300	9,840	160	9,780	220	9,770	230
30-Jan	6,800	3,200	7,590	2,410	6,830	3,170	9,750	250	9,840	160	9,780	220	9,770	230
31-Jan	6,800	3,200	7,560	2,440	6,820	3,180	9,700	300	9,820	180	9,750	250	9,730	270
1-Feb	6,800	3,200	7,550	2,450	6,830	3,170	9,700	300	9,820	180	9,750	250	9,740	260
2-Feb	6,800	3,200	7,580	2,420	6,840	3,160	9,750	250	9,880	120	9,810	190	9,800	200
3-Feb	6,750	3,250	7,540	2,460	6,740	3,260	9,700	300	9,770	230	9,760	240	9,750	250
4-Feb	6,700	3,300	7,320	2,680	6,740	3,260	9,700	300	9,760	240	9,740	260	9,750	250
5-Feb	6,700	3,300	7,480	2,520	6,730	3,270	9,700	300	9,760	240	9,750	250	9,750	250
6-Feb	6,700	3,300	7,510	2,490	6,740	3,260	9,700	300	9,850	150	9,780	220	9,770	230
7-Feb	6,700	3,300	7,530	2,470	6,740	3,260	9,800	200	9,910	90	9,840	160	9,830	170
8-Feb	6,750	3,250	7,630	2,370	6,780	3,220	9,800	200	9,930	70	9,860	140	9,840	160
9-Feb	6,750	3,250	7,570	2,430	6,750	3,250	9,750	250	9,880	120	9,810	190	9,800	200
10-Feb	6,700	3,300	7,540	2,460	6,730	3,270	9,750	250	9,850	150	9,780	220	9,770	230
11-Feb	6,700	3,300	7,520	2,480	6,730	3,270	9,750	250	9,840	160	9,770	230	9,760	240
12-Feb	6,700	3,300	7,490	2,510	6,730	3,270	9,700	300	9,810	190	9,740	260	9,720	280
13-Feb	6,700	3,300	7,530	2,470	6,720	3,280	9,750	250	9,910	90	9,830	170	9,820	180
14-Feb	6,700	3,300	7,490	2,510	6,720	3,280	9,700	300	9,850	150	9,780	220	9,760	240
15-Feb	6,700	3,300	7,510	2,490	6,740	3,260	9,750	250	9,860	140	9,790	210	9,780	220
16-Feb	6,700	3,300	7,530	2,470	6,730	3,270	9,750	250	9,890	110	9,810	190	9,790	210
17-Feb	6,700	3,300	7,490	2,510	6,690	3,310	9,700	300	9,830	170	9,760	240	9,730	270
18-Feb	6,700	3,300	7,500	2,500	6,730	3,270	9,700	300	9,850	150	9,780	220	9,750	250
19-Feb	6,700	3,300	7,490	2,510	6,720	3,280	9,700	300	9,850	150	9,770	230	9,750	250

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
20-Feb	6,700	3,300	7,480	2,520	6,720	3,280	9,700	300	9,830	170	9,750	250	9,740	260
21-Feb	6,700	3,300	7,470	2,530	6,720	3,280	9,650	350	9,810	190	9,740	260	9,710	290
22-Feb	6,700	3,300	7,460	2,540	6,710	3,290	9,700	300	9,810	190	9,730	270	9,710	290
23-Feb	6,700	3,300	7,460	2,540	6,720	3,280	9,700	300	9,810	190	9,740	260	9,720	280
24-Feb	6,700	3,300	7,460	2,540	6,720	3,280	9,700	300	9,820	180	9,750	250	9,710	290
25-Feb	6,700	3,300	7,440	2,560	6,710	3,290	9,700	300	9,790	210	9,720	280	9,700	300
26-Feb	6,650	3,350	7,430	2,570	6,670	3,330	9,650	350	9,780	220	9,700	300	9,690	310
27-Feb	6,650	3,350	7,440	2,560	6,680	3,320	9,700	300	9,810	190	9,730	270	9,720	280
28-Feb	6,650	3,350	7,430	2,570	6,690	3,310	9,650	350	9,800	200	9,720	280	9,710	290
1-Mar	6,650	3,350	7,440	2,560	6,690	3,310	9,650	350	9,810	190	9,740	260	9,720	280
2-Mar	6,700	3,300	7,450	2,550	6,700	3,300	9,700	300	9,830	170	9,760	240	9,740	260
3-Mar	6,700	3,300	7,410	2,590	6,680	3,320	9,700	300	9,800	200	9,720	280	9,710	290
4-Mar	6,650	3,350	7,410	2,590	6,670	3,330	9,650	350	9,790	210	9,720	280	9,710	290
5-Mar	6,650	3,350	7,410	2,590	6,690	3,310	9,650	350	9,800	200	9,720	280	9,710	290
6-Mar	6,650	3,350	7,410	2,590	6,690	3,310	9,650	350	9,800	200	9,730	270	9,710	290
7-Mar	6,650	3,350	7,410	2,590	6,690	3,310	9,650	350	9,800	200	9,720	280	9,700	300
8-Mar	6,700	3,300	7,430	2,570	6,720	3,280	9,700	300	9,830	170	9,760	240	9,750	250
9-Mar	6,700	3,300	7,420	2,580	6,730	3,270	9,700	300	9,830	170	9,760	240	9,750	250
10-Mar	6,700	3,300	7,450	2,550	6,730	3,270	9,700	300	9,850	150	9,780	220	9,760	240
11-Mar	6,700	3,300	7,390	2,610	6,700	3,300	9,650	350	9,780	220	9,720	280	9,700	300
12-Mar	6,650	3,350	7,400	2,600	6,690	3,310	9,650	350	9,790	210	9,720	280	9,700	300
13-Mar	6,700	3,300	7,430	2,570	6,730	3,270	9,700	300	9,830	170	9,750	250	9,740	260
14-Mar	6,700	3,300	7,390	2,610	6,710	3,290	9,650	350	9,800	200	9,730	270	9,710	290
15-Mar	6,700	3,300	7,390	2,610	6,700	3,300	9,650	350	9,780	220	9,710	290	9,700	300
16-Mar	6,700	3,300	7,410	2,590	6,720	3,280	9,700	300	9,820	180	9,750	250	9,730	270
17-Mar	6,700	3,300	7,390	2,610	6,710	3,290	9,700	300	9,800	200	9,730	270	9,720	280
18-Mar	6,700	3,300	7,420	2,580	6,740	3,260	9,750	250	9,840	160	9,770	230	9,760	240
19-Mar	6,700	3,300	7,430	2,570	6,740	3,260	9,750	250	9,840	160	9,780	220	9,770	230
20-Mar	6,750	3,250	7,410	2,590	6,720	3,280	9,750	250	9,830	170	9,760	240	9,740	260
21-Mar	6,700	3,300	7,410	2,590	6,730	3,270	9,700	300	9,830	170	9,760	240	9,750	250
22-Mar	6,700	3,300	7,400	2,600	6,720	3,280	9,700	300	9,810	190	9,740	260	9,730	270
23-Mar	6,700	3,300	7,410	2,590	6,720	3,280	9,700	300	9,820	180	9,750	250	9,740	260
24-Mar	6,700	3,300	7,400	2,600	6,730	3,270	9,700	300	9,800	200	9,740	260	9,720	280
25-Mar	6,700	3,300	7,410	2,590	6,730	3,270	9,700	300	9,830	170	9,760	240	9,750	250
26-Mar	6,700	3,300	7,390	2,610	6,740	3,260	9,700	300	9,800	200	9,730	270	9,710	290
27-Mar	6,650	3,350	7,380	2,620	6,740	3,260	9,700	300	9,790	210	9,720	280	9,710	290
28-Mar	6,650	3,350	7,420	2,580	6,740	3,260	9,700	300	9,820	180	9,800	200	9,760	240
29-Mar	6,700	3,300	7,430	2,570	6,740	3,260	9,700	300	9,860	140	9,790	210	9,780	220
30-Mar	6,700	3,300	7,400	2,600	6,780	3,220	9,700	300	9,830	170	9,760	240	9,750	250
31-Mar	6,700	3,300	7,410	2,590	6,750	3,250	9,700	300	9,820	180	9,750	250	9,740	260
1-Apr	6,700	3,300	7,400	2,600	6,750	3,250	9,700	300	9,820	180	9,760	240	9,750	250
2-Apr	6,700	3,300	7,410	2,590	6,760	3,240	9,700	300	9,830	170	9,760	240	9,730	270
3-Apr	6,700	3,300	7,640	2,360	6,840	3,160	9,950	50	10,060	60	9,990	10	9,980	20
4-Apr	6,800	3,200	8,070	1,930	6,960	3,040	9,900	100	10,040	40	9,980	20	9,970	30
5-Apr	6,800	3,200	7,860	2,140	6,960	3,040	9,850	150	9,980	20	9,910	90	9,900	100
6-Apr	6,800	3,200	7,770	2,230	6,920	3,080	9,850	150	9,950	50	9,890	110	9,880	120
7-Apr	6,950	3,050	8,370	1,630	7,040	2,960	9,950	50	10,090	90	10,020	20	10,000	0
8-Apr	7,000	3,000	8,280	1,720	7,090	2,910	9,900	100	10,040	40	9,970	30	9,960	40
9-Apr	7,000	3,000	8,050	1,950	7,120	2,880	9,900	100	10,020	20	9,950	50	9,950	50
10-Apr	7,000	3,000	7,940	2,060	7,110	2,890	9,900	100	10,000	0	9,930	70	9,920	80
11-Apr	7,000	3,000	7,890	2,110	7,110	2,890	9,900	100	10,020	20	9,950	50	9,930	70
12-Apr	7,000	3,000	7,860	2,140	7,110	2,890	9,900	100	9,990	10	9,920	80	9,890	110
13-Apr	7,000	3,000	7,830	2,170	7,120	2,880	9,850	150	9,990	10	9,920	80	9,910	90
14-Apr	7,000	3,000	7,820	2,180	7,130	2,870	9,850	150	9,990	10	9,920	80	9,930	70
15-Apr	6,800	3,200	7,780	2,220	6,870	3,130	9,800	200	9,920	80	9,850	150	9,840	160

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
16-Apr	6,800	3,200	7,720	2,280	6,860	3,140	9,800	200	9,900	100	9,830	170	9,810	190
17-Apr	6,800	3,200	7,710	2,290	6,860	3,140	9,800	200	9,910	90	9,850	150	9,830	170
18-Apr	6,800	3,200	7,670	2,330	6,830	3,170	9,750	250	9,880	120	9,810	190	9,800	200
19-Apr	6,750	3,250	7,650	2,350	6,840	3,160	9,800	200	9,930	70	9,860	140	9,810	190
20-Apr	6,700	3,300	7,630	2,370	6,840	3,160	9,800	200	9,880	120	9,810	190	9,790	210
21-Apr	6,750	3,250	7,910	2,090	6,870	3,130	9,900	100	10,050	50	9,980	20	9,960	40
22-Apr	6,800	3,200	8,070	1,930	6,950	3,050	9,900	100	10,010	10	9,950	50	9,930	70
23-Apr	6,800	3,200	7,910	2,090	6,930	3,070	9,850	150	10,010	10	9,890	110	9,890	110
24-Apr	6,800	3,200	7,850	2,150	6,980	3,020	9,850	150	10,010	10	9,890	110	9,880	120
25-Apr	6,850	3,150	7,970	2,030	7,000	3,000	9,900	100	10,070	70	9,960	40	9,950	50
26-Apr	6,850	3,150	7,930	2,070	7,030	2,970	9,850	150	10,050	50	9,930	70	9,930	70
27-Apr	6,950	3,050	8,270	1,730	7,120	2,880	9,900	100	10,100	100	9,980	20	9,980	20
28-Apr	7,000	3,000	8,070	1,930	7,110	2,890	9,900	100	10,070	70	9,950	50	9,950	50
29-Apr	7,000	3,000	7,970	2,030	7,130	2,870	9,850	150	10,050	50	9,930	70	9,930	70
30-Apr	6,950	3,050	7,930	2,070	7,040	2,960	9,900	100	10,040	40	9,920	80	9,920	80
1-May	6,950	3,050	7,890	2,110	7,090	2,910	9,850	150	10,040	40	9,920	80	9,920	80
2-May	7,000	3,000	7,840	2,160	7,090	2,910	9,850	150	10,030	30	9,910	90	9,910	90
3-May	7,000	3,000	7,810	2,190	7,090	2,910	9,850	150	10,000	0	9,890	110	9,880	120
4-May	7,000	3,000	7,790	2,210	7,080	2,920	9,850	150	10,000	0	9,880	120	9,880	120
5-May	7,000	3,000	7,770	2,230	7,060	2,940	9,850	150	9,990	10	9,870	130	9,870	130
6-May	6,950	3,050	7,770	2,230	7,090	2,910	9,850	150	10,010	10	9,890	110	9,880	120
7-May	6,950	3,050	7,750	2,250	7,090	2,910	9,850	150	9,990	10	9,870	130	9,870	130
8-May	6,950	3,050	7,740	2,260	7,040	2,960	9,800	200	9,980	20	9,870	130	9,860	140
9-May	6,950	3,050	7,730	2,270	7,080	2,920	9,800	200	9,980	20	9,860	140	9,870	130
10-May	7,000	3,000	7,730	2,270	7,100	2,900	9,800	200	9,990	10	9,870	130	9,860	140
11-May	7,000	3,000	7,740	2,260	7,120	2,880	9,850	150	10,010	10	9,890	110	9,880	120
12-May	7,000	3,000	7,760	2,240	7,120	2,880	9,900	100	10,080	80	9,960	40	9,960	40
13-May	7,050	2,950	7,770	2,230	7,150	2,850	9,900	100	10,040	40	9,920	80	9,920	80
14-May	7,050	2,950	7,760	2,240	7,140	2,860	9,850	150	9,910	90	9,900	100	9,900	100
15-May	7,000	3,000	7,740	2,260	7,090	2,910	9,850	150	9,900	100	9,880	120	9,870	130
16-May	7,050	2,950	7,970	2,030	7,160	2,840	9,950	50	10,000	0	9,980	20	9,980	20
17-May	7,050	2,950	7,930	2,070	7,180	2,820	9,900	100	9,970	30	9,950	50	9,960	40
18-May	7,050	2,950	7,880	2,120	7,160	2,840	9,900	100	9,950	50	9,930	70	9,940	60
19-May	6,750	3,250	7,790	2,210	6,810	3,190	9,850	150	9,890	110	9,870	130	9,860	140
20-May	6,750	3,250	7,730	2,270	6,800	3,200	9,850	150	9,880	120	9,860	140	9,850	150
21-May	6,750	3,250	7,690	2,310	6,800	3,200	9,800	200	9,870	130	9,850	150	9,850	150
22-May	6,600	3,400	7,660	2,340	6,830	3,170	9,800	200	9,860	140	9,840	160	9,840	160
23-May	6,600	3,400	7,640	2,360	6,830	3,170	9,800	200	9,850	150	9,830	170	9,830	170
24-May	6,600	3,400	7,630	2,370	6,880	3,120	9,800	200	9,850	150	9,830	170	9,840	160
25-May	6,550	3,450	7,600	2,400	6,830	3,170	9,750	250	9,810	190	9,790	210	9,800	200
26-May	6,550	3,450	7,580	2,420	6,800	3,200	9,750	250	9,810	190	9,790	210	9,790	210
27-May	6,550	3,450	7,550	2,450	6,780	3,220	9,750	250	9,820	180	9,800	200	9,790	210
28-May	6,550	3,450	7,570	2,430	6,810	3,190	9,750	250	9,820	180	9,800	200	9,790	210
29-May	6,850	3,150	7,580	2,420	6,840	3,160	9,800	200	9,830	170	9,820	180	9,820	180
30-May	6,800	3,200	7,590	2,410	6,870	3,130	9,850	150	9,870	130	9,850	150	9,860	140
31-May	6,950	3,050	8,080	1,920	6,940	3,060	9,950	50	10,000	0	9,980	20	9,980	20
1-Jun	6,950	3,050	7,920	2,080	6,840	3,160	9,950	50	9,960	40	9,940	60	9,930	70
2-Jun	6,950	3,050	7,820	2,180	6,980	3,020	9,900	100	9,930	70	9,910	90	9,910	90
3-Jun	6,950	3,050	7,760	2,240	6,980	3,020	9,900	100	9,910	90	9,890	110	9,900	100
4-Jun	6,950	3,050	7,710	2,290	6,930	3,070	9,900	100	9,880	120	9,860	140	9,860	140
5-Jun	6,850	3,150	7,670	2,330	6,830	3,170	9,850	150	9,840	160	9,820	180	9,840	160
6-Jun	6,850	3,150	7,640	2,360	6,820	3,180	9,800	200	9,840	160	9,820	180	9,820	180
7-Jun	6,850	3,150	7,630	2,370	6,870	3,130	9,800	200	9,850	150	9,830	170	9,840	160
8-Jun	6,900	3,100	7,620	2,380	6,860	3,140	9,800	200	9,870	130	9,850	150	9,850	150
9-Jun	6,900	3,100	7,600	2,400	6,880	3,120	9,800	200	9,860	140	9,840	160	9,840	160

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
10-Jun	6,850	3,150	7,590	2,410	6,830	3,170	9,850	150	9,850	150	9,840	160	9,830	170
11-Jun	6,900	3,100	7,580	2,420	6,840	3,160	9,800	200	9,840	160	9,820	180	9,810	190
12-Jun	6,900	3,100	7,570	2,430	6,880	3,120	9,800	200	9,840	160	9,820	180	9,830	170
13-Jun	6,850	3,150	7,570	2,430	6,850	3,150	9,850	150	9,870	130	9,850	150	9,850	150
14-Jun	6,900	3,100	7,570	2,430	6,840	3,160	9,850	150	9,870	130	9,850	150	9,850	150
15-Jun	6,900	3,100	7,570	2,430	6,850	3,150	9,850	150	9,860	140	9,850	150	9,850	150
16-Jun	6,900	3,100	7,760	2,240	6,920	3,080	9,950	50	9,990	10	9,970	30	9,960	40
17-Jun	6,950	3,050	7,850	2,150	6,950	3,050	9,950	50	9,960	40	9,940	60	9,950	50
18-Jun	6,950	3,050	7,770	2,230	6,970	3,030	9,900	100	9,940	60	9,920	80	9,910	90
19-Jun	6,950	3,050	7,820	2,180	6,990	3,010	9,950	50	9,960	40	9,960	40	9,970	30
20-Jun	7,000	3,000	7,890	2,110	6,960	3,040	9,950	50	9,960	40	9,940	60	9,940	60
21-Jun	7,000	3,000	7,800	2,200	7,010	2,990	9,900	100	9,930	70	9,910	90	9,920	80
22-Jun	7,000	3,000	7,970	2,030	6,990	3,010	9,950	50	9,980	20	9,960	40	9,950	50
23-Jun	7,000	3,000	7,860	2,140	6,990	3,010	9,950	50	9,960	40	9,940	60	9,920	80
24-Jun	7,000	3,000	7,790	2,210	7,050	2,950	9,900	100	9,950	50	9,930	70	9,920	80
25-Jun	7,050	2,950	7,750	2,250	7,000	3,000	9,900	100	9,920	80	9,900	100	9,900	100
26-Jun	7,000	3,000	7,730	2,270	7,000	3,000	9,900	100	9,920	80	9,900	100	9,900	100
27-Jun	7,100	2,900	8,060	1,940	7,100	2,900	9,950	50	9,990	10	9,970	30	9,950	50
28-Jun	7,100	2,900	7,930	2,070	7,090	2,910	9,950	50	9,980	20	9,960	40	9,960	40
29-Jun	7,100	2,900	7,850	2,150	7,100	2,900	9,950	50	9,960	40	9,940	60	9,940	60
30-Jun	7,100	2,900	7,790	2,210	7,100	2,900	9,950	50	9,940	60	9,920	80	9,920	80
1-Jul	7,100	2,900	7,770	2,230	7,100	2,900	9,900	100	9,930	70	9,920	80	9,940	60
2-Jul	7,100	2,900	7,750	2,250	7,100	2,900	9,900	100	9,930	70	9,900	100	9,900	100
3-Jul	7,100	2,900	7,740	2,260	7,090	2,910	9,900	100	9,930	70	9,910	90	9,900	100
4-Jul	7,100	2,900	7,800	2,200	7,160	2,840	9,950	50	9,980	20	9,960	40	9,950	50
5-Jul	7,150	2,850	7,800	2,200	7,130	2,870	9,950	50	9,960	40	9,940	60	9,930	70
6-Jul	7,150	2,850	7,770	2,230	7,150	2,850	9,900	100	9,950	50	9,930	70	9,930	70
7-Jul	7,150	2,850	7,740	2,260	7,100	2,900	9,900	100	9,930	70	9,910	90	9,900	100
8-Jul	7,100	2,900	7,720	2,280	7,140	2,860	9,900	100	9,970	30	9,950	50	9,950	50
9-Jul	7,200	2,800	7,860	2,140	7,170	2,830	9,950	50	9,970	30	9,950	50	9,950	50
10-Jul	7,200	2,800	7,820	2,180	7,180	2,820	9,950	50	9,960	40	9,940	60	9,940	60
11-Jul	7,200	2,800	7,780	2,220	7,170	2,830	9,950	50	9,960	40	9,940	60	9,930	70
12-Jul	7,200	2,800	7,760	2,240	7,180	2,820	9,950	50	9,940	60	9,920	80	9,920	80
13-Jul	7,150	2,850	7,740	2,260	7,180	2,820	9,900	100	9,930	70	9,910	90	9,910	90
14-Jul	7,200	2,800	8,170	1,830	7,250	2,750	9,950	50	10,000	0	9,980	20	9,970	30
15-Jul	7,350	2,650	8,330	1,670	7,410	2,590	10,000	0	10,010	10	9,990	10	9,990	10
16-Jul	7,350	2,650	8,120	1,880	7,330	2,670	9,950	50	9,990	10	9,970	30	9,960	40
17-Jul	7,300	2,700	7,990	2,010	7,310	2,690	9,950	50	9,980	20	9,960	40	9,970	30
18-Jul	7,350	2,650	8,380	1,620	7,340	2,660	10,000	0	10,030	30	10,020	20	10,000	0
19-Jul	7,350	2,650	8,260	1,740	7,360	2,640	10,000	0	10,000	0	9,980	20	9,980	20
20-Jul	7,100	2,900	8,090	1,910	7,190	2,810	9,950	50	9,980	20	9,960	40	9,990	10
21-Jul	7,100	2,900	7,980	2,020	7,130	2,870	9,950	50	9,970	30	9,950	50	9,950	50
22-Jul	7,150	2,850	7,910	2,090	7,120	2,880	9,950	50	9,970	30	9,950	50	9,950	50
23-Jul	7,250	2,750	8,310	1,690	7,250	2,750	10,000	0	10,010	10	9,980	20	10,000	0
24-Jul	7,150	2,850	8,140	1,860	7,230	2,770	10,000	0	9,990	10	9,970	30	9,980	20
25-Jul	7,300	2,700	8,100	1,900	7,240	2,760	9,950	50	9,990	10	9,970	30	9,970	30

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.