

September 9, 2011
Tokyo Electric Power Company

Sampling Result of Water of the Spent Fuel Pool and Liner Drain Water
of the Fukushima Daiichi Nuclear Power Plant Unit 4

Sample	Sampling date/time	C l (Chloride ion)	Hydrazine	Cesium 137	Cesium 134	Iodine 131
		ppm	ppm	Bq/L	Bq/L	Bq/L
	9/7 11:40	770	N D	2.5×10^4	1.7×10^4	N D
	9/7 15:00	500	N D	1.7×10^4	1.2×10^4	N D

Sample : Water of the Spent Fuel Pool

Sample : Liner Drain Water of the Spent Fuel Pool