Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 19)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
|--|--|---|---|---|---|--|
| Water Level of the accumulated water (at 7:00 on January 19) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,997 mm (47 mm increase since 16:00 on January 18) | O.P.+ 3,085 mm (13 mm increase since 16:00 on January 18) | _ | |
| | Water level of Turbine Building | O.P.+ 3,260 mm (8 mm increase since 16:00 on January 18) | O.P.+ 2,983 mm (43 mm increase since 16:00 on January 18) | O.P.+ 3,040 mm (14 mm increase since 16:00 on January 18) | O.P.+ 3,017 mm (8 mm increase since 16:00 on January 18) | |
| | Water level of Reactor Building | O.P.+ 4,174 mm (8 mm increase since 16:00 on January 18) | O.P.+ 3,131 mm (39 mm increase since 16:00 on January 18) | O.P.+ 3,316 mm (14 mm increase since 16:00 on January 18) | O.P.+ 3,039 mm (10 mm increase since 16:00 on January 18) | |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 4,436 mm (Increase from initial level:5,653 mm, 69 mm decrease since 16:00 on January 18) O.P.+ 2,272 mm (Increase from initial level:2,998 mm, 343 mm decrease since 16:00 on January 18) O.P.+ 4,442 mm (Water level from floor:646 mm, 12 mm increase since 16:00 on January 18) | | | |
| Situation of transfer of the accumulated water | | _ | Transfer suspended | Transfer suspended | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 18:45 on January 17 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 8:53 on January 19 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | | |
| Notes | Transfer temporarily susp | mporarily suspended due to vessel replacement | | | | |