Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 19)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 5:00 on March 19)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,307 mm (2 mm decrease since 16:00 on March 18)	O.P.+ 3,130 mm (15 mm increase since 16:00 on March 18)	_
	Water level of Turbine Building	O.P.+ 3,360 mm (14 mm increase since 16:00 on March 18)	O.P.+ 3,235 mm (4 mm decrease since 16:00 on March 18)	O.P.+ 3,115 mm (20 mm increase since 16:00 on March 18)	O.P.+ 3,093 mm (15 mm increase since 16:00 on March 18)
	Water level of Reactor Building	O.P.+ 4,536 mm (25 mm increase since 16:00 on March 18)	O.P.+ 3,429 mm (6 mm decrease since 16:00 on March 18)	O.P.+ 3,190 mm (23 mm increase since 16:00 on March 18)	O.P.+ 3,103 mm (5 mm increase since 16:00 on March 18)
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 5,036 mm (Increase from initial level:6,253 mm, 30 mm increase since 16:00 on March 18)		
		High Temperature Incinerator Building	O.P.+ 2,634 mm (Increase from initial level:3,360 mm, 511 mm decrease since 16:00 on March 18)		
Treatment Facility		On-site Bunker Building	O.P.+ 4,592 mm (Water level from floor:796 mm, 20 mm increase since 16:00 on March 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		_	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:13 on March 18)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:41 on March 19)	_
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:58 on March 16 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 14:36 on March 16 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1: We took samples at 5:00am today (March 19) because the water level gauge for the reactor building of Unit 4 and the centralized radiation waste teatment facility would stop by the switchover of power receiving to a temporary M/C (A) of Unit 3/4 of southside 66 kV switching station (We usually take samples at 7:00am).				

For quick publication of the data of water level, values are provided as reference values.