

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 27)**

Water Level of the accumulated water (at 7:00 on March 27)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,198 mm (3 mm decrease since 16:00 on March 26)	O.P.+ 3,138 mm (11 mm increase since 16:00 on March 26)	—
	Water level of Turbine Building	O.P.+ 3,155 mm (12 mm increase since 16:00 on March 26)	O.P.+ 3,137 mm (2 mm decrease since 16:00 on March 26)	O.P.+ 3,121 mm (24 mm increase since 16:00 on March 26)	O.P.+ 3,087 mm (7 mm increase since 16:00 on March 26)
	Water level of Reactor Building	O.P.+ 4,590 mm (21 mm decrease since 16:00 on March 26)	O.P.+ 3,329 mm (2 mm increase since 16:00 on March 26)	O.P.+ 3,196 mm (15 mm increase since 16:00 on March 26)	O.P.+ 3,104 mm (6 mm increase since 16:00 on March 26)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,193 mm (Increase from initial level:5,410 mm, 12 mm increase since 16:00 on March 26) O.P.+ 2,925 mm (Increase from initial level:3,651 mm, 283 mm increase since 16:00 on March 26) O.P.+ 4,503 mm (Water level from floor:707 mm, 23 mm increase since 16:00 on March 26)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:14 on March 20)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer suspended (Since 16:34 on March 26)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 17:00 on March 26   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:29 on March 26   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* On March 26, in the area of condensed water tanks for water desalinations (reverse osmosis membrane), certain amount of water leaked from a pipeline (anti-pressure hose) which transferred the condensed water from the water desalinations to the condensed water tanks. In order to stop the water leakage, we stopped the transfer pumps of the water desalinations (reverse osmosis membrane). In consideration of the entire water balance in the system following the stoppage of the pumps, Cesium Adsorption Apparatus and 2nd Cesium Adsorption Apparatus (Sarry) were also stopped.				

For quick publication of the data of water level, values are provided as reference values.