

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on June 18)**

Water Level of the accumulated water (at 16:00 on June 18)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,207 mm (8 mm decrease since 7:00 on June 18)	O.P.+ 3,196 mm (2 mm decrease since 7:00 on June 18)	—
	Water level of Turbine Building	O.P.+ 3,034 mm (6 mm increase since 7:00 on June 18)	O.P.+ 3,144 mm (7 mm decrease since 7:00 on June 18)	O.P.+ 3,111 mm (2 mm decrease since 7:00 on June 18)	O.P.+ 3,105 mm (3 mm decrease since 7:00 on June 18)
	Water level of Reactor Building	O.P.+ 4,393 mm (18 mm decrease since 7:00 on June 18)	O.P.+ 3,345 mm (6 mm decrease since 7:00 on June 18)	O.P.+ 3,223 mm (4 mm decrease since 7:00 on June 18)	O.P.+ 3,120 mm (2 mm decrease since 7:00 on June 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,897 mm (Increase from initial level:5,114 mm, 68 mm decrease since 7:00 on June 18) O.P.+ 2,703 mm (Increase from initial level:3,429 mm, 45 mm increase since 7:00 on June 18) O.P.+ 4,399 mm (Water level from floor:603 mm, 4 mm increase since 7:00 on June 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:12 on June 16)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:26 on June 10)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on June 18 to 16:00 on June 18)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 15:08 on June 13 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:25 on June 16 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

For quick publication of the data of water level, values are provided as reference values.