

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 3)**

Water Level of the accumulated water (at 16:00 on August 3)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,277 mm (8 mm decrease since 7:00 on August 3)	O.P.+ 3,278 mm (4 mm decrease since 7:00 on August 3)	—
	Water level of Turbine Building	O.P.+ 3,259 mm (11 mm decrease since 7:00 on August 3)	O.P.+ 3,294 mm (7 mm decrease since 7:00 on August 3)	O.P.+ 3,251 mm (5 mm decrease since 7:00 on August 3)	O.P.+ 3,250 mm (5 mm decrease since 7:00 on August 3)
	Water level of Reactor Building	O.P.+ 4,362 mm (20 mm decrease since 7:00 on August 3)	O.P.+ 3,514 mm (10 mm decrease since 7:00 on August 3)	O.P.+ 3,390 mm (5 mm decrease since 7:00 on August 3)	O.P.+ 3,255 mm (5 mm decrease since 7:00 on August 3)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,858 mm (Increase from initial level:6,075 mm, 3 mm increase since 7:00 on August 3) O.P.+ 2,648 mm (Increase from initial level:3,374 mm, 59 mm increase since 7:00 on August 3) O.P.+ 4,263 mm (Water level from floor:467 mm, No change since 7:00 on August 3)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Basement of Unit 2 Turbine Building Currently being transferred (Since 14:07 on August 3)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:13 on August 1)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:47 on July 31)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:05 on June 21 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:09 on July 31 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- Since the water oozed off from the pipe connection part of pressure indication transmitter of the system B filter of 2 systems (system A and B), we stopped system B at 12:11 PM. We bypassed the system B filter, and restarted system B at 10:20 PM. There was no impact on the accumulated water processing.				

For quick publication of the data of water level, values are provided as reference values.