

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 18)**

Water Level of the accumulated water (at 7:00 on April 18)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,244 mm (35 mm decrease since 16:00 on April 17)	O.P.+ 2,799 mm (11 mm increase since 16:00 on April 17)	—
	Water level of Turbine Building	O.P.+ 2,843 mm (2 mm increase since 16:00 on April 17)	O.P.+ 3,231 mm (29 mm decrease since 16:00 on April 17)	O.P.+ 2,689 mm (13 mm increase since 16:00 on April 17)	O.P.+ 2,677 mm (10 mm increase since 16:00 on April 17)
	Water level of Reactor Building	O.P.+ 4,351 mm (29 mm decrease since 16:00 on April 17)	O.P.+ 3,525 mm (37 mm decrease since 16:00 on April 17)	O.P.+ 2,900 mm (15 mm increase since 16:00 on April 17)	O.P.+ 2,694 mm (11 mm increase since 16:00 on April 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,299 mm (Increase from initial level:5,516 mm, 2 mm increase since 16:00 on April 17) O.P.+ 2,468 mm (Increase from initial level:3,194 mm, 1 mm increase since 16:00 on April 17) O.P.+ 4,326 mm (Water level from floor:530 mm, 1 mm increase since 16:00 on April 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:55 on April 16)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:16 on March 22)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:28 on March 21   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:21 on April 18   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	– At 8:21 AM on April 18, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning.				

※ For quick publication of the data of water level, values are provided as reference values.