

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on August 8)**

Water Level of the accumulated water (at 16:00 on August 8)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,201 mm (17 mm decrease since 7:00 on August 8)	O.P.+ 3,066 mm (6 mm increase since 7:00 on August 8)	—
	Water level of Turbine Building	O.P.+ 2,832 mm (7 mm increase since 7:00 on August 8)	O.P.+ 3,174 mm (15 mm decrease since 7:00 on August 8)	O.P.+ 2,976 mm (7 mm increase since 7:00 on August 8)	O.P.+ 2,908 mm (6 mm increase since 7:00 on August 8)
	Water level of Reactor Building	O.P.+ 4,261 mm (10 mm decrease since 7:00 on August 8)	O.P.+ 3,253 mm (15 mm decrease since 7:00 on August 8)	O.P.+ 3,023 mm (8 mm increase since 7:00 on August 8)	O.P.+ 2,908 mm (6 mm increase since 7:00 on August 8)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,327 mm (Increase from initial level:4,544 mm, 4 mm increase since 7:00 on August 8) O.P.+ 2,017 mm (Increase from initial level:2,743 mm, 25 mm increase since 7:00 on August 8) O.P.+ 4,247 mm (Water level from floor:451 mm, 1 mm increase since 7:00 on August 8)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:06 on August 5)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:28 on August 2)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 11:00 on August 8 to 16:00 on August 8)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:43 on August 6 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.