

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 3)**

Water Level of the accumulated water (at 7:00 on September 3)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,958 mm (34 mm decrease since 16:00 on September 2)	O.P.+ 3,067 mm (8 mm increase since 16:00 on September 2)	—
	Water level of Turbine Building	O.P.+ 2,735 mm (4 mm increase since 16:00 on September 2)	O.P.+ 2,970 mm (30 mm decrease since 16:00 on September 2)	O.P.+ 2,974 mm (6 mm increase since 16:00 on September 2)	O.P.+ 2,911 mm (7 mm increase since 16:00 on September 2)
	Water level of Reactor Building	O.P.+ 3,941 mm (21 mm decrease since 16:00 on September 2)	O.P.+ 3,050 mm (28 mm decrease since 16:00 on September 2)	O.P.+ 3,031 mm (8 mm increase since 16:00 on September 2)	O.P.+ 2,908 mm (6 mm increase since 16:00 on September 2)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,559 mm (Increase from initial level:4,776 mm, 6 mm increase since 16:00 on September 2) O.P.+ 2,131 mm (Increase from initial level:2,857 mm, 3 mm decrease since 16:00 on September 2) O.P.+ 4,266 mm (Water level from floor:470 mm, No change since 16:00 on September 2)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:18 on August 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:38 on August 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:33 on August 27 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	– Since 3:55 PM on August 31, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.