

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on October 7)**

Water Level of the accumulated water (at 16:00 on October 7)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,108 mm (29 mm increase since 7:00 on October 7)	O.P.+ 3,067 mm (22 mm decrease since 7:00 on October 7)	—
	Water level of Turbine Building	O.P.+ 2,827 mm (6 mm increase since 7:00 on October 7)	O.P.+ 3,109 mm (27 mm increase since 7:00 on October 7)	O.P.+ 2,902 mm (17 mm decrease since 7:00 on October 7)	O.P.+ 2,916 mm (13 mm decrease since 7:00 on October 7)
	Water level of Reactor Building	O.P.+ 4,052 mm (9 mm increase since 7:00 on October 7)	O.P.+ 3,167 mm (25 mm increase since 7:00 on October 7)	O.P.+ 2,967 mm (18 mm decrease since 7:00 on October 7)	O.P.+ 2,932 mm (9 mm decrease since 7:00 on October 7)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,804 mm (Increase from initial level:5,021 mm, 3 mm increase since 7:00 on October 7) O.P.+ 2,157 mm (Increase from initial level:2,883 mm, 31 mm increase since 7:00 on October 7) O.P.+ 4,279 mm (Water level from floor:483 mm, No change since 7:00 on October 7)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:26 on October 4)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:02 on July 17   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:33 on October 3   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Water transfer is conducted from the well point at the east side of Unit 2 turbine building to Unit 2 turbine building from 13:33 September 7.				

For quick publication of the data of water level, values are provided as reference values.