

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 11)**

Water Level of the accumulated water (at 7:00 on November 11)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,878 mm (58 mm increase since 16:00 on November 10)	O.P.+ 3,081 mm (12 mm decrease since 16:00 on November 10)	—
	Water level of Turbine Building	O.P.+ 3,211 mm (13 mm increase since 16:00 on November 10)	O.P.+ 2,909 mm (48 mm increase since 16:00 on November 10)	O.P.+ 3,019 mm (12 mm decrease since 16:00 on November 10)	O.P.+ 3,010 mm (13 mm decrease since 16:00 on November 10)
	Water level of Reactor Building	O.P.+ 3,824 mm (1 mm increase since 16:00 on November 10)	O.P.+ 2,986 mm (53 mm increase since 16:00 on November 10)	O.P.+ 3,112 mm (13 mm decrease since 16:00 on November 10)	O.P.+ 3,023 mm (10 mm decrease since 16:00 on November 10)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,053 mm (Increase from initial level:5,270 mm, 1 mm increase since 16:00 on November 10) O.P.+ 2,481 mm (Increase from initial level:3,207 mm, 97 mm decrease since 16:00 on November 10) O.P.+ 4,306 mm (Water level from floor:510 mm, 2 mm increase since 16:00 on November 10)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:00 on November 7 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.