

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on November 19)**

Water Level of the accumulated water (at 16:00 on November 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,056 mm (27 mm increase since 7:00 on November 19)	O.P.+ 2,952 mm (14 mm decrease since 7:00 on November 19)	—
	Water level of Turbine Building	O.P.+ 2,703 mm (4 mm increase since 7:00 on November 19)	O.P.+ 3,063 mm (22 mm increase since 7:00 on November 19)	O.P.+ 2,922 mm (13 mm decrease since 7:00 on November 19)	O.P.+ 2,946 mm (11 mm decrease since 7:00 on November 19)
	Water level of Reactor Building	O.P.+ 3,879 mm (10 mm increase since 7:00 on November 19)	O.P.+ 3,125 mm (22 mm increase since 7:00 on November 19)	O.P.+ 3,009 mm (14 mm decrease since 7:00 on November 19)	O.P.+ 2,966 mm (9 mm decrease since 7:00 on November 19)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,086 mm (Increase from initial level:5,303 mm, 3 mm increase since 7:00 on November 19) O.P.+ 2,313 mm (Increase from initial level:3,039 mm, 14 mm decrease since 7:00 on November 19) O.P.+ 4,380 mm (Water level from floor:584 mm, 2 mm increase since 7:00 on November 19)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		— (to on)	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:27 on November 6)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:19 on November 13 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.