

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on December 26)**

Water Level of the accumulated water (at 7:00 on December 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,857 mm (91 mm increase since 7:00 on December 25)	O.P.+ 2,943 mm (23 mm decrease since 7:00 on December 25)	—
	Water level of Turbine Building	O.P.+ 2,638 mm (9 mm increase since 7:00 on December 25)	O.P.+ 2,894 mm (75 mm increase since 7:00 on December 25)	O.P.+ 2,938 mm (63 mm decrease since 7:00 on December 25)	O.P.+ 2,925 mm (9 mm decrease since 7:00 on December 25)
	Water level of Reactor Building	O.P.+ 3,988 mm (43 mm decrease since 7:00 on December 25)	O.P.+ 2,980 mm (40 mm increase since 7:00 on December 25)	O.P.+ 3,038 mm (54 mm decrease since 7:00 on December 25)	O.P.+ 2,925 mm (3 mm decrease since 7:00 on December 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,075 mm (Increase from initial level:5,292 mm, 15 mm increase since 7:00 on December 25) O.P.+ 1,738 mm (Increase from initial level:2,464 mm, 69 mm decrease since 7:00 on December 25) O.P.+ 4,472 mm (Water level from floor:676 mm, 9 mm increase since 7:00 on December 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:20 on December 17 to 9:36 on December 25)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:00 on December 17)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:20 on December 26 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- At 8:20 AM on December 26, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. * Since 12:51 PM on December 18, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.