

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 18)**

Water Level of the accumulated water (at 7:00 on March 18)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,788 mm (51 mm decrease since 7:00 on March 17)	O.P.+ 2,821 mm (9 mm increase since 7:00 on March 17)	—
	Water level of Turbine Building	O.P.+ 2,641 mm (3 mm increase since 7:00 on March 17)	O.P.+ 2,830 mm (42 mm decrease since 7:00 on March 17)	O.P.+ 2,872 mm (12 mm increase since 7:00 on March 17)	O.P.+ 2,808 mm (19 mm increase since 7:00 on March 17)
	Water level of Reactor Building	O.P.+ 3,813 mm (41 mm decrease since 7:00 on March 17)	O.P.+ 2,976 mm (38 mm decrease since 7:00 on March 17)	O.P.+ 2,979 mm (10 mm increase since 7:00 on March 17)	O.P.+ 2,797 mm (20 mm increase since 7:00 on March 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,084 mm (Increase from initial level:5,301 mm, 87 mm increase since 7:00 on March 17) O.P.+ 1,793 mm (Increase from initial level:2,519 mm, 70 mm decrease since 7:00 on March 17) O.P.+ 4,220 mm (Water level from floor:424 mm, 241 mm decrease since 7:00 on March 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:05 on March 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:48 on March 12)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:04 on March 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 15:05 on March 14 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 11:15 AM to 7:20 PM on March 17, we started the transfer of the accumulated water from the On-site Bunker Building to the Process Main Building.				

※ For quick publication of the data of water level, values are provided as reference values.